

Port of Klickitat

Marina Park/Recreation Plan Timeline

Item	Date
If RCO Grant Awarded: Design, Bid, Construction	July 2023
RCO Board Awards Grants	June 2023
RCO Board Approves Preliminary Ranked Lists	April 2023
RCO Grant Project Evaluation	February 2023
RCO Grant Technical Completion Deadline	January 2023
RCO Grant Technical Review	November 2022
RCO Grant Applications Due	November 2022
RCO Grant Applications Open	August 2022
Park Plan Completion Date	September 2022
Completed Boat Ramp Repair <i>Must wait for Nov. in-water work window</i>	November 2021
Budgeted Boat Ramp Repair \$30,000 Budgeted Recreation \$300,000	November 2020
Engineer's Updated Estimate to complete the Marina Parking Lot Paving Project \$600,000	October 2020
Port of Klickitat budgeted \$75,000/yr in the five year Capital Budget for the Marina Parking Lot Paving Project	2015 - 2020
Engineer's Estimate to complete the Marina Parking Lot Paving Project \$450,000	2015
Levy Lid Lift – Failed (67% of the vote against)	November 2013
Discovered Boat Ramp Needs Repair	2013
Levy Lid Lift – Failed (76% of the vote against)	November 2012
Marine Recreation Plan Development Project \$64,000	2012
New Boat Ramp, Dock & Dry Well \$253,000	2001