



Klickitat County Port District No. 1  
**Change Order**  
 2011-02 - 101 Parallel Bldg. Infrastructure

<b>Number   Date</b>	2011-02-01	August 3, 2011
<b>Requester</b>	Marc Thornsby	

<b>Title</b>	Modify Specifications for Rebidding
<b>Description</b>	Remove natural gas and electrical work, required to be performed by the service providers NW Natural and Klickitat PUD (respectively), from the specifications, adjust completion requirements for the proposed exterior repair and painting, and modify deadlines as necessary to improve bidding results.
<b>Reason</b>	Only one bid was received in response to the Invitation To Bid. Statements from plan holders indicated that problems obtaining information from some of the utilities and concerns regarding the ability to complete the project in the time allotted may have resulted in the low response. Port Commission voted to reject all bids, instructed staff to modify the bid in an effort to elicit a better response, and rebid the project.

<b>Target Completion</b>	August 15, 2011
<b>Timeline Impact</b>	n/a
<b>Cost Impact</b>	Charges estimated at \$2,000. Total change order cost not to exceed \$2,400.

	<b>Port of Klickitat</b>	<b>DSP Architecture, PLLC</b>
<b>Agreed On</b>	August 4, 2011	August 4, 2011
<b>Agreed By</b>	Marc Thornsby	Randy Salisbury
<b>(signature)</b>		
<b>Completed On</b>		