

Klickitat County Port District No. 1
Change Order
 2011-02 - 101 Parallel Bldg. Infrastructure

Number Date	2011-02-04	November 28, 2011
Requester	Marc Thornsby	

Title	Floor Drain Redesign
Description	Design new floor drains for each quadrant of the building to current code requirements and redesign the exterior wastewater connection as necessary to make the required connections and avoid conflict with the proposed exterior electrical room. Design shall be primarily for the existing northeast floor drain, but should include elements necessary for the (relatively) easy addition of three future drains in the southeast, southwest, and northwest quadrants of the building. Exterior connections from the future west-end restrooms (not part of this project) and from the new floor drain wastewater connection shall be included.
Reason	The location of the existing floor drain wastewater connection was unknown and believed to be just east of the center of the building on the north side. However, it was found to be several feet west of center and conflicts with the location of the foundation for the electrical room located just west of center on the north side of the building. Complications in originally siting the electrical room make it virtually impossible to relocate and, thus, requires a change to the wastewater connection for the floor drain system.

Target Completion	December 12, 2011
Timeline Impact	n/a
Cost Impact	Charges estimated at \$8,000. Total change order cost not to exceed \$8,800

	Port of Klickitat	DSP Architecture, PLLC
Agreed On	November 28, 2011	November 28, 2011
Agreed By	Marc Thornsby	Randy Salisbury
(signature)		

Completed On	
Notes	