



Klickitat County Port District No. 1
Change Order
 2011-04 - Bingen Point Site Preparation Project

Date	September 14, 2011
Requester	Marc Thornsby, Port of Klickitat

Title	Removal of Additional Unsuitable Material
Description	Contractor to remove unsuitable material from the drainage ditch and adjacent area immediately west of the project area, place the excavated material at the disposal site identified in the plans, and cap the disposal site as required by the property owner.
Reason	The unsuitable material collected over time in the drainage ditch will be more costly to remove, and fill will be more difficult to place, once the project area is fully filled to target elevation. Failure to fully address the problem of organic and unsuitable material on Lot 24 now will leave it for a future developer, thereby reducing the attractiveness of the property. In addition, the disposal site may no longer be available for use at a future date.

Target Completion	Unspecified—Dependent upon private earth-moving project on adjacent Lot 14.
Timeline Impact	3-4 days
Cost Impact	Geotechnical testing: \$1,095.00 Clearing and grubbing: \$3,665.00 (based on estimated quantities) Screen cap material for disposal site: \$3412.50 Total: \$8,172.50 (based on estimated quantities) Final amount to be calculated on contractor's truck measure and may be different.

	Port of Klickitat	Crestline Construction
Agreed On	September 14, 2011	SEPT. 17 - 2011
Agreed By	Marc Thornsby	ERIC KOWAL
(signature)		

Completed On	
---------------------	--